

### Detail Report of Scheme on NREGA 2007-08 as on 25.07.2008

SI. No.	Name of Scheme	Village	G.P.	Estimated Cost	Fund Utilizes				P.C. of Physical Achievement	Remarks
					Wages	Materials	Contingency	Total		
1	2	3	4	5	6	7	8	9	10	11
1	Const.of river protection Dam of Pachim Bahabari east bank of Tangani river.	Bahabari	Bahabari	5.00 L	2,05,975/-	2,82,308/-	1900/-	4,90,183/-	100%	
2	Cannel cutting of Pachim Bahabari Nabab Ali house to Tangni river.	Bahabari	Bahabari	4.00 L	56,364/-	3,41,997/-	-	3,98,361/-	100%	
3	Repairing of road from Burigaon Madrassa to Mandalpara village with H.P.C.	Borigaon	Bahabari	3.00 L	1,20,120/-	1,25,524/-	-	2,45,644/-	84%	
4	Repairing of road from Mandalpara village to Barhoipara Kahibari village.	Baraipara	Bahabari	5.00 L	2,31,616/-	2,52,739/-	2260/-	4,86,615/-	100%	
5	Const. Of river Protection Bundh from Bhutpukhuri Bridge to Alimuddin house.	Bahabari	Bahabari	5.00 L	3,54,893/-	1,20,485/-	200/-	4,75,578/-	100%	
6	Road from N.H.-52 to Mandalpara Kalapani.	Mondalpara	Bahabari	5.00 L	-	3,57,811/-	-	3,57,811/-	72%	
7	Repairing of road from Dalgaon Kuwaripukhuri Godaijhar Bilpar to Mandalpara Office.	Godaijhar	Bahabari	5.00 L	1,18,272/-	24,280/-	-	1,42,552/-	29%	
8	Const. Of road from Pachim Kamarpara Gero Hara Maszid to Pachim Kamarpara Ali Hussain house.	Kamarpara	Bahabari	5.00 L	1,21,497/-	81,851/-	-	2,03,348/-	25%	

1	2	3	4	5	6	7	8	9	10	11
9	Const. Of road from Raijuddin Fakir house to Pachim Kamarpara Idgah.	Kamarpara	Bahabari	5.00 L	2,53,638/-	2,42,872/-	2226/-	4,98,736/-	100%	
10	Const. Of road from Pub Kamarpara ME school to Pachim Kmarpara panbari.	Borigaon	Bahabari	5.00 L	2,49,942/-	2,49,075/-	-	4,99,017/-	100%	
11	Const. Of road from Burigaon Madrassa to Godaijhar Gopchar with H.P.C.	Baraipara	Bahabari	5.00 L	1,51,382/-	12,405/-	1052/-	1,64,839/-	25%	
12	Const. Of road from Pub Kamarpara ME School to Mahtabuddin house.	Kamarpara	Bahabari	5.00 L	1,10,880/-	3520/-	-	1,14,400/-	24%	
13	Const. Of road from Pub Bahabari to Pachim Bahabari Tangni river with Plantation.(AP)	Bahabari	Bahabari	7.00 L	2,69,192/-	1,96,465/-	13,250/-	4,78,907/-	70%	

### Detail Report of Scheme on NREGA 2007-08 as on 25.07.2008

SI. No.	Name of Scheme	Village	G.P.	Estimated Cost	Fund Utilizes				P.C. of Physical Achievement	Remarks
					Wages	Materials	Contingency	Total		
1	2	3	4	5	6	7	8	9	10	11
1	Imp. Of road No. ½ Barujhar Bazar to Bahajuddin house with Sand Gravelling & HPC.	Barujhar	½ Barujhar	4.73 L	2.78 L	1.26 L	0.13 L	4.17 L	95.2%	
2	Field Dev. Of No. ½ Barujhar Idd –Gah field.	Barujhar	½ Barujhar	1.995 L	NIL					Not Started due to land dispute
3	Const. Of road from No. 1 Kuwari pukhuri PHC via Kasimuddin house with Sand Gravelling & plantation.	Kuaripukhuri	½ Barujhar	4.99 L	NIL					-Do-
4	Erosion Protection of Tangani River from No. ½ Barujhar to Barangabari. i) From Abdul Jalil's house to Osman Ali's house	Barujhar	½ Barujhar	20.00 L	7.14 L	12.18 L	0.26 L	19.58 L	97.5 %	
5	ii) From Abdul Jilil's house to back side of Mainuddin house.	Barujhar	½ Barujhar	20.64 L	8.46 L	11.51 L	0.29 L	20.26 L	98.2%	
6	iii) From Mainuddin house to Amtola road.	Barujhar	½ Barujhar	19.50 L	4.78 L	14.13 L	0.23 L	19.14 L	98.2 %	
7	Const. Of road from medicine sub-centre No. ½ Barujhar PWD from rustam Ali house to Jangalpara Kuwaripukhuri PWD road with sand gravel & plantation.	Barujhar	½ Barujhar	12.12 L	6.20 L	4.02 L	0.28 L	10.5 L	92.1%	
8	Cost. Of road from Barangabari PWD road from Abdul Malek's house to Bechimari Daipam PMGSY road with sand gravelling & plantation.	Barungbari	½ Barujhar	17.26 L	7.63 L	7.91 L	0.31 L	15.85 L	95.5%	

**Detail Report of Scheme on NREGA 2007-08 as on 25.07.2008**

Sl. No.	Name of Scheme	Village	G.P.	Estimated Cost	Fund Utilizes				P.C. of Physical Achievement	Remarks
					Wages	Materials	Contingency	Total		
1	2	3	4	5	6	7	8	9	10	11
1	Const. Of Agril bundh from shyampur PWD to Bihudia village via Rohinikush.	N.C. Kheteswr	Bihudia	10.00 L	7,45,000/-	2,33,975/-	18,025/-	9.97 L	100%	Completed
2	Road from Achintola Mukshed Ali house to Kheteswar A.Jalil house (Bihudia GP)	N.C. Kheteswr	Bihudia	4.00 L	2,62,234/-	1,24,716/-	5000/-	3.94 L	95%	
3	Road from NH-52 to Sanughat with earth filling and Sand Graveling.	Alikash	Bihudia	3.74 L	1,20,120/-	46,880/-	Nil	1.67 L	55%	
4	Road from Khgjani Chariali to Rohinikhuti ghat.	Khagjani	Bihudia	3.84 L	1,37,000/-	44,000/-	Nil	1.81 L	60%	
5	Road from Bridge Kasumari Mobed ali house to Dharnipur road.	Kasomari	Bihudia	3.88 L	3,61,284/-	15000/-	716/-	3.77 L	95%	
6	Road from Nimtoli Maszid to Abed ali house.	Ghansimuli	Bihudia	3.91 L	2,83,052 L	1,00,048/-	2900/-	3.86 L	87%	
7	Road from Abed Ali house to kuddush Ali house	Ghansimuli	Bihudia	3.80 L	3,54,431/-	12,569/-	Nil	3.67 L	83%	
8	Const. Of road from Tapoban L.P. school to Bihudia.	Khetaswar	Bihudia	3.85 L	3,53,276/-	20,000/-	6724/-	3.80 L	80%	
9	Road from Asintola PWD road to Abul Kasim house.	N.C. Kheteswar	Bihudia	7.92 L	4,63,423/-	2,45,500/-	11,077/-	7.20 L	80%	
10	Const. Of Community tank at Khagjani.	Khagjani	Bihudia	10.07 L	9,02,979/-	24,000/-	Nil	9.26 L	92%	
11	Const.of road from NH-52 to Nimtoli feeder road connection via Rustam ali house.	Alikash	Bihudia	7.41 L	1,66,320/-	58,842/-	Nil	2.25 L	35%	

1	2	3	4	5	6	7	8	9	10	11
12	Const. Of community tank at Ali Kash village.	Alikash	Bihudia	11.31 L	98,640/-	15,360/-	Nil	1.14 L	11%	
13	Const. Of road from Tagomia's house to Baghas house at Ghansimolu village.	Ghansimuli	Bihudia	12.79 L			11,033/-	2.38 L	37%	
14	Const. Of road from Asintola Chowk to Shosan Mandir.	Khetesawr	Bihudia	7.11 L	1,35,828 L	67,172/-	35000/-	2.85 L	75%	
15	Const. Of road cum bundh Gaonbura ghat to Nonke Kachumari.	Khagjani	Bihudia	16.80 L	4,64,387/-	68,613/-	Nil	5.33 L	50%	
16	Const. Of road cum bundh from Nonke Kachumari sekandar near Mobed Ali house.	Khagjani	Bihudia	6.61 L	5,17,594/-	52,006/-	2400/-	5.72 L	96%	

**Detail Report of Scheme on NREGA 2007-08 as on 25.07. 2008**

SI. No.	Name of Scheme	Village	G.P.	Estimated Cost	Fund Utilizes				P.C. of Physical Achievement	Remarks
					Wages	Materials	Contingency	Total		
1	2	3	4	5	6	7	8	9	10	11
1	Const. Of community tank with Plantation at Dalgaon Sialmari Block Campus.	Niz Kharupetia	Block Head Quarter	13.77 L	10,06,400/-	2,98,125/-	2200/-	13,06,725/-	95%	
2	Land Dev. & Plantation, Drainage at Blockhead quarter campus.	Niz Kharupetia	Block Head Quarter	15.00 L	3,52,044/-	9,63,237/-	4664/-	13,19,945/-	90%	

**Detail Report of Scheme on NREGA 2007-08 as on 25.07. 2008**

SI. No.	Name of Scheme	Village	G.P.	Estimated Cost	Fund Utilizes				P.C. of Physical Achievement	Remarks
					Wages	Materials	Contingency	Total		
1	2	3	4	5	6	7	8	9	10	11
1	Const. Of road from Panbari P.W.D. road to udalguri P.W.D. via Keramot Ali house.	Niz-Nagajan	Fakirpara	Rs. 5.00 L	2,54,254/-	2,30,254/-	8,957/-	4,94,147/-	95%	
2	Const. Of road from Bhutpukhuri ME Madrassa to Pachim Bhutpukhuri with H.P.C.	Bhutpukhuri	Fakirpara	Rs.5.00L	2,45,553/-	2,30,045/-	10,080/-	4,85,678/-	95%	
3	Const. Of road from Niz Baraujhar to Punia P.W.D connecting road	Niz Baraujhar	Fakirpara	Rs. 5.00 L	1,87,726/-	2,30,402/-	10,480/-	4,28,608/-	97%	
4	Const. Of road from Bhutpukhuri PMGY road to M.Ali's house with H.P.C.	Bhutpukhuri	Fakirpara	Rs. 4.00 L	-	32,458/-	15,800/-	48,258/-	11%	
5	Const. Of Community Tank at Bhutpukhuri Reserve with Plantation.	Bhutpukhuri	Fakirpara	Rs. 5.00 L	-	-	-	-	-	
6	Const. Of road from Bhakatpara PMGY road to Fakirpara Nadirmukh village with HPC.	Bhutpukhuri	Fakirpara	Rs. 10.00 L	5,42,696/-	4,15,685/-	17,332/-	9,75,713/-	95%	
7	Protection work at Tangani river at Niz Baraujhar village.	Niz Baraujhar	Fakirpara	Rs. 20.65 L	13,58,280/-	6,69,697/-	18,140/-	20,46,117/-	96%	
8	Protection work at Tangni river at Bhutpukhuri Bridge.	Bhutpukhuri	Fakirpara	19.99 L	9,20,227/-	6,43,283/-	34,906/-	15,98,416/-	80%	
9	Const. Of agriculture bundh from Punia Ghenamari to Fakirpara village.	Punia	Fakirpara	Rs. 12.61L	8,79,648/-	56,993/-	9,960/-	9,46,601/-	75%	
10	Const. Of road from Nadirmukh to Dkhin Bhutpukhuri.	Nadirmukh	Fakirpara	Rs. 11.35 L	5,88,819/-	3,41,600/-	11,801/-	9,42,220/-	82%	

Secretary  
Fakirpara Gaon Panchayat

### Detail Report of Scheme on NREGA 2007-08 as on 25.07.2008

SI. No.	Name of Scheme	Village	G.P.	Estimated Cost	Fund Utilizes				P.C. of Physical Achievement	Remarks
					Wages	Materials	Contingen cy	Total		
1	2	3	4	5	6	7	8	9	10	11
1	Const. Of Nepali Bazar Bridge Pachim side road and river.	Kuaripukhuri	Golondi	5.00 L	2,91,480/-	1,99,498/-	Nil	4,90,978/-	98%	
2	River protection of Tangni River at No.2 Golandi to Duliapara west side.	Duliapara	Golondi	5.00 L	43,505/-	4,01,900/-	Nil	4,45,405/-	89%	
3	Road from Secontola to Angsha river with 100 cm H.P.C.	No.3 Golondi	Golondi	2.16 L	1,05,182/-	1,16,631/-	3000/-	2,24,813/-	104%	
4	Road from Nepali Bazar to Hazi Abdul Kadir house.	No.2 Kuaripukhuri	Golondi	5.00 L	2,36,795/-	1,18,527/-	4190/-	3,59,512/-	72%	
5	Const. Of road with 120 cm H.P.C. on Angsha river at Dulliapara south side near Hasmot Ali.	Duliapara	Golondi	4.42 L	2,49,480/-	1,73,482/-	9800/-	4,32,762/-	98%	
6	River protection of Tangni river at No.1 Mollapara to Bagarbari with Agril Baundh.	Mollapara	Gollondi	5.00 L	1,08,955/-	3,26,295/-	Nil	4,35,250/-	87%	
7	Land Dev. At No.2 Kuwaripukhuri Taital Madrassa.	No.2 Kuaripukhuri	Golondi	3.00 L	2,88,750/-	8,136/-	3140/-	2,91,976/-	97%	
8	Const. Of road Mollapara Jama Maszid to Idgah connected road at No.2 Mollapara.	Mollapara	Golondi	5.00 L	2,46,485/-	1,47,646/-	8000/-	3,94,131/-	79%	
9	Const. Of road from Duliapara Bor Maszid via Haka Dewani's house to Secontola PMGY road.	Duliapara	Golondi	5.00 L	2,71,733/-	2,03,486/-	4800/-	4,80,019/-	96%	
10	Const. Of Irrigation Dong at Baghar Bari near Hazi Abdul Jubbar house.	Bagarbari	Golondi	5.00 L	1,15,475/-	50,961/-	6510/-	1,72,946/-	35%	
11	Const. Of road from Golondi to Samalubari Punia with 4 nos. H.P.C. (AP).	Simulubari	Golondi	10.14 L	5,18,518/-	3,85,129/-	16910/-	9,20,557/-	91%	

12	Const. Of road from Abdul Maszid house to Hanif Ali house via Matlib Ali house.	Duliapara	Golondi	5.00 L	2,40,770/-	60,614/-	Nil	3,01,384/-	60%	
13	Const. Of road from PMGY road to Nur Houque Ali house Duliapara.	Duliapara	Golondi	4.00 L	1,98,660/-	52,788/-	10,000/-	2,61,448/-	65%	
14	Const. Of road from Salmot Ali house to Abdul Matin house with Sand gravelling at Simalibari	Simalubari	Golondi	5.00 L	2,32,000/-	1,11,286/-	12,950/-	4,44,236/-	89%	
15	Const. Of river protection at Tangni river west side near Julhas Ali house.	Mollapara	Golondi	5.00 L	Nil	4,19,089/-	Nil	4,19,089/-	84%	

### Detail Report of Scheme on NREGA 2007-08 as on 25.07.2008

SI. No.	Name of Scheme	Village	G.P.	Estimated Cost	Fund Utilized				Percent age of Physical Achievement	Remarks
					Wages Expenditure	Materials Expenditure	Contingency Expenditure	Total Expenditure		
1	2	3	4	5	6	7	8	9	10	11
1	Const. Of road from Rowmari L.P. school to Sialmari Dolongpar Bazar link road with sand Gravel.	Sialmari	Kallyan G.P.	3.99	2,41,010/-	1,49,589/-	7,300/-	3,97,899/-	100%	
2	Const. Of road from Rohinikash Tiniali Kayamuddin house.	Ruhinikash	Kallyan G.P.	3.96	2,00,046/-	1,84,857/-	7,300/-	3,92,303/-	98%	
3	Earth filling and wire fencing with plantation at Rohinikash near Id-Gah.	Ruhinikash	Kallyan G.P.	3.96	2,52,483/-	1,08,694/-	6,978/-	3,68,155/-	90%	
4	Const. Of road from No.2 Sialmari village Namghor to Bhanga Phukhuri via Zhazipar No.3 sialmari village.	No.2 Sialmari No.3 Sialmari	Kallyan G.P.	21.23	11,02,794/-	3,47,635/-	34,976/-	14,85,405/-	60%	
5	Const. Of road from Nimtoli feeder road to Khajubil P.W.D road at Sialmari village.	Sialmari	Kallyan G.P.	11.14	6,50,342/-	4,16,749/-	24,248/-	10,91,339/-	96%	
6	Const. Of road from NH-52 Rohinikash Baharul Islam house to Dharanipar via Konakatapara village.	Ruhinikash Konakatapara	Kallyan G.P.	15.00	9,23,153/-	5,01,712/-	25,100/-	14,49,965/-	95%	
7	Const. Of road from Nimtoli feeder road to Kashomari Sonari via Ohizal house at Sialmari village 2 point H.P.C. & Gravelling.	Sialmari gaon	Kallyan G.P.	15.41	4,07,484/-	2,61,854/-	29,968/-	6,99,306/-	60%	
8	Const. Of road from Nimtoli feeder road to Bilpar via Miraz house.	No. 1 Sialmari	Kallyan G.P.	16.49	9,92,915/-	4,75,517/-	25,287/-	14,93,719/-	80%	

9	Imp. Of road from Orang PWD road to Kharpori Habi village via Dhekerigaon with boulder protection.	Dhekerigaon & Kharpori Habi	Kallyan G.P.	20.00	11,63,393/-	5,25,072/-	32,872/-	17,21,337/-	80%	
10	Const. Of road from Bahar Ali house to Kasomari Nepali village via A.Rashid house.	Kasomari Sonari	Kallyan G.P.	15.00	7,52,290/-	3,65,072/-	29,260/-	11,46,622/-	80%	
11	Road from Rowmari L.P. school to Nimtoli feeder road connection 3 point HPC & Gravelling.	Kacharipara Jungle	Kallyan G.P.	6.99	4,22,037/-	2,17,742/-	9,999/-	6,49,778/-	95%	
12	Const. Of road from Baiddya Sikh house to Kasomari Nepali	Kasomari Nepali	Kallyan G.P.	14.96	8,61,630/-	36,754/-	22,016/-	9,20,400/-	75%	

### Detail Report of Scheme on NREGA 2007-08 as on 25.07.2008

Sl. No.	Name of Scheme	Village	G.P.	Estimated Cost	Fund Utilizes				P.C. of Physical Achievement	Remarks
					Wages	Materials	Contingency	Total		
1	2	3	4	5	6	7	8	9	10	11
1	Const. Of road cum bundh from Nowrashisnsa Parghat to Koupat T.E. via Kamaruddin Master house.	Giladhari	Khajuabil	15.08	10,39,269/-	3,95,850/-	22,584/-	14,35,119/-	100%	
2	Road from Dhanshiri river to Rahmanpur via Rangarah L.P. school.	Rangarah	Khajuabil	10.03	7,53,368/-	1,66,063/-	14,060/-	9,19,431/-	95%	
3	Road cum bundh from PWD road to dhanshiri river at No.2 Koupatigrant Narayan Mahajn house.	No.2 Koupatigrant	Khajuabil	15.02	10,27,026/-	4,69,494/-	32,544/-	14,96,520/-	100%	
4	Const. Of Raised platform at Rahmanpur village.	Rangarah	Khajuabil	10.36	8,55,932/-	24,000/-	23,040/-	8,79,932/-	80%	
5	Agril Bundh cum forest protection from Dakhin Bechimari to bhabapur near Orang forest.	Rahmanpur	Khajuabil	23.98	13,22,398/-	10,26,578/-	30,331/-	23,48,976/-	95%	
6	Road from Lakhon Chouhan house to NurBahadur house.	Mazgaon	Khajuabil	10.00 L	6,49,033/-	2,00,532/-	14,720/-	2,40,797/-	80%	
7	Road cum bundh from No.4 Sialmari Maszid to Kallyan GP border at No.4 Sialmari village.	No.4 Sialmari	Khajuabil	15.00 L	5,01,501/-	6,56,770/-	21,506/-	11,58,271/-	80%	
8	Field Dev. Of Ghiladhari L.P.school.	Ghiladhari	Khajuabil	4.95 L	2,62,724/-	71,860/-	22,080/-	3,34,584/-	80%	
9	Const. Of Protection bundh (Agril) Miraz Ali house Rangarah Border to Bhabapur border.	Rangarah	Khajuabil	20.00	10,68,683/-	9,30,236/-	29,184/-	19,98,915/-	99%	
10	Const. Of Protection bundh (Agril) from Bhabapur Nasiruddin house.	Bhabapur	Khajuabil	20.00 L	7,61,607/-	10,80,264/-	36,375/-	18,41,871/-	80%	

1	2	3	4	5	6	7	8	9	10	11
11	Const. Of Irrigation cannel from Cilongpara PWD starting to Ghiladhari.	Ghiladhari	Khajuabil	4.95 L	2,62,724/-	71,860/-	22,080/-	3,34,584/-	80%	
12	Road cum bundh from Thalthali village to Kasomari Nepali village.	Thalthali	Khajuabil	19.79 L	14,88,174/-	3,51,680/-	28,017/-	18,39,854/-	80%	
13	Const. Of Raised platform at Rangarah Pathar.	Rangarah	Khajuabil	10.36 L	8,55,932/-	24,000/-	23,040/-	8,79,932/-	80%	

Secretary  
Khajuabil Gaon Panchayat

**Detail Report of Scheme on NREGA 2007-08 as on 25.07. 2008**

SI. No.	Name of Scheme	Village	G.P.	Estimated Cost	Fund Utilizes				P.C. of Physical Achievement	Remarks
					Wages	Materials	Contingency	Total		
1	2	3	4	5	6	7	8	9	10	11
1	Const. Of Uttar bagicha Kash bundh near Sosan Ghat to Nowrasisha Parghat.	Bagichakash	Koupati	5.00 L	4,84,022/-	13,797/-	6000/-	4,97,819/-	100%	
2	Const. Of Community tank at Nowrasisa village.	Nawrashisa	Koupati	3.00 L	2,90,752/-	8,250/-	3000/-	2,99,000/-	100%	
3	Const. Of Uttar Bagicha Kash community tank.	Bagisakash	Koupati	5.00 L	4,26,580/-	44,428/-	22,375/-	4,71,008/-	98%	
4	Land dev. Of Bagicha Kash Graveyard with boundary fencing.	Bagisakash	Koupati	5.00 L	1,59,819/-	2,90,267/-	12,779/-	4,50,086/-	89%	
5	Const. Of road cum bundh at Nowrasisa village.	Nawrasisha	Koupati	23.00 L	9,15,565/-	13,03,364/-	18,000/-	22,18,929/-	100%	
6	Const. Of raised platform at Nowrasisa village.	Nawrasisha	Koupati	10.00 L	9,70,046/-	9,921/-	15,000/-	9,79,967/-	99%	
7	Extention of Nowrasisa bundh.	Nawrasisha	Koupati	15.00 L	7,67,234/-	7,19,830/-	15,000/-	14,87,064/-	100%	
8	Const. Of Uttar Bagisha Kash bundh near Sosanghat to Nowrasisa Paghat.	Bagisakash	Koupati	20.00 L	10,44,980/-	9,10,679/-	25,800/-	19,55,659/-	98%	

**Detail Report of Scheme on NREGA 2007-08 as on 25.07.2008**

SI. No.	Name of Scheme	Village	G.P.	Estimated Cost	Fund Utilizes				P.C. of Physical Achievement	Remarks
					Wages	Materials	Contingency	Total		
1	2	3	4	5	6	7	8	9	10	11
1	Boulder protection of both banks at Dhanshiri river from No.4 Sialmari to Kheroni Chapori (Phase I). (Phase II). (Phase III) (Phase IV). (Phase V).	Nadirpar/Bilpar	Shyampur	23.77 L	11,51,689/-	12,01,012/-	23,570/-	23,76,271/-		
2	Const. Of High veti from Hani Ali's house of Kheroni Chapori.	No.4 shyampur	Shyampur	11.995 L	11,65,318/-	5970/-	22,954/-	11,94,242/-		
3	Const. Of raised platform at Rowmari Bazar.	Rowmari	Shyampur	10.00L	9,71,356/-	2500/-	20,585/-	9,94,441/-		
4	Const. Of Vetu at Idd – gah maidan of village No.3 Arimari.	No.3 Arimari	Shyampur	6.00 L	5,78,424/-	2500/-	14,351/-	5,95,275/-		
5	Const. Of vetu at Nayachar at Badlibarali south side.	N.C. Badlibarali	Shyampur	10.00 L	9,70,123/-	5970/-	22,954/-	9,94,291/-		
6	Const. Of vetu at Badlibarali village	-Do-	Shyampur	10.00L	9,68,583/-	5731/-	18,939/-	9,93,253/-		
7	Const. Of road from No.5 Arimari to Kalaichar Parghat.	No.5 Arimari	Shyampur	23.97 L	8,63,016/-	10,22,685/-	39,268/-	19,24,968/-		
8	Const. Of road from No.3 Arimari Cahriali to Shyampur Bazar via Badlibarali village with culvert.	No. 3 Arimari	Shyampur	20.92 L	4,35,897/-	10,76,256/-	35,950/-	15,48,103/-		
9	Const. Of road from No. 1 Arimari dalang par to Shanughat per with culvert.	No.1 Arimari	Shyampur	9.18 L	4,33,356/-	2,77,190/-	11,960/-	7,22,506/-		
10	Const. Of road from Kalapani Tinali to Shyampur Bazar via Arimari L.P. school with culvert.	No.1 & 2 Arimari	Shaympur	20.28 L	9,76,206/-	5,12,666/-	43,120/-	15,31,992/-		

Secretary  
Shyampur Gaon Panchayat



**Detail Report of Scheme on NREGA 2007-08 as on 25.07.2008**

SI. No.	Name of Scheme	Village	G.P.	Estimated Cost	Fund Utilizes				P.C. of Physical Achievement	Remarks
					Wages	Materials	Contingency	Total		
1	2	3	4	5	6	7	8	9	10	11
1	Const. Of road cum bundh from Samsul Hoque house to No.2 Kachari Veti top via Keramat Ali L.P. School	No.3 & 2 Silbori	Silbori	5.00 L	2,52,175/-	2,40,552/-	4805/-	4,97,532/-	100%	
2	Const. Of road cum Bundh from Silbori P.W.D. to Orang Forest with culvert.	Silbori	Silbori	5.00 L	2,52,252/-	2,41,943/-	4805/-	4,99,000/-	100%	
3	Const. Of road cum Bundh from Kowpatigaon Tiniali ti Orang Forest via Giasuddin house.	Bechimari	Silbori	5.00 L	2,52,329/-	2,41,866/-	4805/-	4,99,000/-	100%	
4	Const. Of road cum bundh at No.1 Kachari Veti top at the bank of river Pasnoi (Part-I)	No.1 Silbori	Silbori	23.019 L	6,67,821/-	16,07,040/-	26,000/-	23,00,861/-	100%	
5	Const. Of road cum bundh at No.2 Kachari Veti top at the bank of river Pasnoi (Part-I)	No.2 Silbori	Silbori	23.009 L	6,66,435/-	16,23,465/-	9700/-	22,99,900/-	100%	
6	Const. Of road cum bundh at No.3 Kachari Veti top at the bank of river Pasnoi (Part-I)	No. 3 Silbori	Silbori	23.009 L	6,66,435/-	15,97,095/-	36,370/-	22,99,900/-	100%	
7	Field Dev. At Bechimari M.E. school Campus.	Bechimari	Silbori	2.00 L	1,81,643/-	13,500/-	3850/-	1,98,963/-	100%	
8	Const. Of Agril and Protection bundh from No. 1 Kachari Veti top vill.	No.1 Silbori	Silbori	20.00 L	6,33,248/-	13,32,444/-	34,208/-	19,99,900/-	100%	

1	2	3	4	5	6	7	8	9	10	11
9	Const. Of Agril bundh from Kowpatigaon to Orang Forest near Dhanshiri River.	Koupati gaon	Silbori	20.00 L	6,27,858/-	13,32,594/-	39,448/-	19,99,900/-	100%	
10	Const. Of Bundh at No. 1 & 2 Kachari Veti top at the both side of river Pasnoi	Silbori	Silbori	20.00 L	6,27,915/-	13,37,266/-	33,808/-	19,98,989/-	100%	
11	Const. Of Community tank at Kopatigaon.	Silbori	Silbori	4.00 L	NIL	1,26,665/-	5820/-	1,32,485/-	33%	
12	Field Dev.at Sirajuli Hoque High school playground.	Silbori	Silbori	3.00 L	2,80,434/-	12,500/-	5820/-	2,98,754/-	100%	
13	Const. Of road cum bundh from Silbori P.W.D. to Jonab Ali house with HPC (3 point) and Sand Gravelling.	Silbori	Silbori	17.26 L	8,10,040/-	8,70,242/-	24,660/-	17,04,942/-	95%	

Secretary  
Silbori Gaon Panchayat